

Veridian Petrochemicals
Bharuch Complex

Document no: INSP-E-1107A-TUBE-BUNDLE Revision: A
Title: Tube bundle inspection, overhead condenser E-1107A
Owner: Gopal Iyer
Issued: 05 June 2026

Primary equipment: E-1107A, Overhead condenser A

Inspector: Gopal Iyer
Equipment: E-1107A

Findings. Eddy current testing of 312 tubes found 9 with wall loss above 40 percent; all plugged. Fouling factor 0.0007 m²K/W. Result: conditional, cleaning recommended.