

Veridian Petrochemicals
Bharuch Complex

Document no: TEST-FT-1101-2026 Revision: A
Title: Calibration record, FT-1101
Owner: Gopal Iyer
Issued: 01 August 2026

Primary equipment: FT-1101, Heater pass flow

Tester: Gopal Iyer
Equipment: FT-1101

As-found error 0.11 percent of span.
As-left error 0.02 percent of span.
Loop check and tag confirmed.
Result: passed.