

Veridian Petrochemicals
Bharuch Complex

Document no: TEST-FV-1101-2025 Revision: A
Title: Stroke and positioner calibration, FV-1101
Owner: Gopal Iyer
Issued: 17 September 2025

Primary equipment: FV-1101, Flow control valve 1

Tester: Gopal Iyer
Equipment: FV-1101

Hysteresis 0.24 percent of span.
Full stroke travel confirmed at 0, 50 and 100 percent.
Positioner re-tuned and a signature recorded.
Result: passed.