

Veridian Petrochemicals
Bharuch Complex

Document no: TEST-FV-1105-2026 Revision: A
Title: Stroke and positioner calibration, FV-1105
Owner: Gopal Iyer
Issued: 20 April 2026

Primary equipment: FV-1105, Flow control valve 5

Tester: Gopal Iyer
Equipment: FV-1105

Hysteresis 0.35 percent of span.
Full stroke travel confirmed at 0, 50 and 100 percent.
Positioner re-tuned and a signature recorded.
Result: passed with an observation.